

Distribution	TWO WEEK SCHEDULE	Subcontractors: D'Amico D'Amico Concrete
	Borough of West Grove ECMS 72912 April 25 - May 6, 2016	
Initials of Personnel		
Working Times 7:30 am - 3:30 pm		

Firm	Item of Work	Mon	Tue	Wed	Thur	Fri	Sat		Mon	Tues	Wed	Thur	Fri	Sat
		25	26	27	28	29	30		2	3	4	5	6	7
	Phase 1 - Evergreen (Quaker to Exchange)													
MC	Demo Concrete / Roadway	X												
MC	Pavement Base Drain	X	X	X										
MC	Grade for Curb				X	X								
D'Amico	Install Curb								X	X				
MC	Backfill Curb (Front & Back)									X	X			
MC	Pavement Restoration (in Front of Curb)											X	X	
MC	Grade Sidewalks to Subgrade												X	
	Phase 2 - Evergreen (Exchange to Maple)													
MC	Demo Concrete / Roadway	X	X	X										
MC	Pavement Base Drain			X	X	X								
MC	Grade for Curb					X								
D'Amico	Install Curb									X				
MC	Backfill Curb (Front & Back)										X	X		
MC	Pavement Restoration (in Front of Curb)												X	
	PECO expected on-site during week of May 2													